

February 16, 2022


Tom Ferrell, PE
TomF@paceengrs.com
PACE Engineers, Inc.
4500 Kruse Way, Suite 250
Lake Oswego, OR 97035-2564


**Re: Crystal Springs Water District (PWS ID #00386)
West Side Reservoir & Waterlines Phase 2 (PACE Project #17816)
Final Approval – Plan Review #55-2020**

Dear Mr. Ferrell,

Thank you for submitting the post-disinfection coliform test results and completed Project Final Approval Request form received February 16, 2022. The Project Final Approval Request form addressed the conditions in my Conditional Approval letter dated April 14, 2020 and highlighted some minor changes to proposed plans that were made during construction. It is understood that the water facilities are constructed, tested, and operational, however, there are some items that remain for the entire construction project to be completed (reservoir site grading, fences, gates, and road re-surfacing remain and will be completed this spring when the weather allows). **The Project is granted Final Approval and the water facilities may be placed into service.** Once completed, please e-mail me a set of record (as-built) drawings for the project, which clearly show how the conditions in the Conditional Approval letter were met.

The Conditional Approval was issued based on plans and a geotechnical report (received on April 3, 2020) along with a check for \$4,125 (received April 10, 2020) for waterlines and a 570,000-gallon prestressed concrete reservoir to be constructed on the west side of the Crystal Springs Water District (CSWD) near Odell.






Since the waterlines are covered under CSWD’s existing Waterline Exemption, waterline plans were not reviewed and \$825 of the \$4,125 fee already submitted has been re-assigned to plan review #56-2020 for a new 830,000-gallon pre-stressed reservoir located on the south end of CSWD near Dog River Road.

The project conditions and how they were met are as follows:

1. An access manhole shall be provided to permit entry to the interior for cleaning and maintenance. When the access manhole is on the roof of the reservoir there shall be a curbing around the opening and a lockable, watertight cover that overlaps the curbing [OAR 333-061-0050(6)(J)]. The proposed hatch did not appear to meet this requirement as shown below:



2. Should the interior surface of the finished water storage tank be provided with a protective coating, the coating shall meet the requirements of NSF Standard 61: Drinking Water System Components - Health Effects or equivalent [OAR 333-061-0050(6)(Q)].

The Final Project Approval Request form stated:

Both conditions listed in the Conditional Approval letter sent by OHA on April 14, 2020 were met.

- 1) A concrete curb was poured around the access hatch on the roof. The access hatch itself has an integral curb with a lockable, watertight cover that overlaps the curb.
- 2) No coating was applied to the interior surface of the storage tank, so this condition is not applicable.

As listed in the Final Project Approval Request form, **the following changes were made during construction and will be noted on the record drawings.**

- 1) The Schedule 80 PVC interior inlet piping on concrete pedestals was removed. This was intended for duckbill valves. The reservoir is mechanically mixed, so the interior piping and valves was not needed. A 45-degree fitting was connected to the inlet pipe stubbed through the floor.
- 2) The interior overflow piping was changed from Schedule 80 PVC to stainless steel.
- 3) All floor penetrations were moved to be 8-ft radially from the inside wall face to provide additional clearance from the rebar in the thickened edge of the floor slab.
- 4) The 3/4-in sensing line from the altitude valve was routed through a floor slab sleeve, not placed through the sidewall of the tank.
- 5) An additional roof sleeve was installed to aid in construction. It was capped with a blind flange, matching the spare sleeve indicated on the drawings.
- 6) The roof railing and ladder were moved 2-ft west radially to provide extra clearance around the roof access hatch.
- 7) The perforated foundation ring drain pipe was relocated to be closer to the reservoir footing.
- 8) The access hatch has a clear opening of 4-ft x 8-ft, slightly larger than on the plans.

Thank you for your assistance in completing the plan review process and if you have any questions or would like this information in an alternate format, please feel free to contact me at any time at 971-200-0288 or via e-mail at evan.e.hofeld@dhsoha.state.or.us.

Sincerely,



Evan Hofeld, Regional Engineer
Oregon Health Authority – Drinking Water Services

Cc. Fredrick Schatz
Fred@cswdhr.com
Crystal Springs Water District
PO Box 187
Odell, OR 97044

Encl. February 16, 2022 e-mail requesting Final Approval
Project Final Approval Request form
Microbiology Report

From: Tom Ferrell <TomF@paceengrs.com>
Sent: Wednesday, February 16, 2022 1:32 PM
To: Hofeld Evan E
Subject: Crystal Springs West Side Tank
Attachments: West Side Reservoir Bac-t Results 112221.pdf; OHA Drinking Water Services Project Final Approval Request Form signed 021622.pdf

Think twice before clicking on links or opening attachments. This email came from outside our organization and might not be safe. If you are not expecting an attachment, contact the sender before opening it.

February 16, 2022
Project 17816

Hi Evan,

We met on site last week to create an electrical punchlist for the West Side Reservoir project. The remaining items to be completed are mostly related to the concurrent SCADA/telemetry project the District is working on to provide communication/monitoring between their facilities.

I have attached the Final Project Approval Request form. There are a handful of punchlist/insignificant items remaining, but the District would like to turn the tank on. I have also attached the sample result from when the tank was originally disinfected and tested. The District took a follow up sample yesterday to confirm the previous results. With the mixer on, the tank appears to be working as designed.

Please take a look and let me know if you have any questions. They might want to turn the tank on once the confirmation sample is back (tomorrow), or they may wait til Monday.

Thanks.
Tom

Tom Ferrell, PE
Project Engineer
4500 Kruse Way | Suite 250
Lake Oswego OR 97035
503.597.3222



Connect with us at: [LinkedIn](#) | [Instagram](#) | [Facebook](#) | [PACEengrs.com](#)

Drinking Water Services
Project Final Approval Request Form

Project Name: West Side Reservoir and Transmission Mains PR# 55-2020
 Public Water System ID# 41-386
 PWS Name: Crystal Springs Water District

1. Was the project undertaken? If so, what was the starting date? YES NO 04/27/2020
 2. If project was not undertaken, has the project been abandoned? YES NO
 3. Was the project completed? If so, when? YES NO
 If project not complete, estimated completion date: 06/30/2022
 4. If completed, was the work accomplished in conformance with all conditions listed in the Conditional Approval letter and DWS Construction Standards, Oregon Administrative Rule (OAR) 61-0050? In the comments below or on a separate sheet please make clear how all conditions specified in the Conditional Approval letter were met. YES NO
 5. If the project was completed, were there any differences between what is shown on the plans and what was actually installed? YES NO
 6. If the completed project is different from what is shown on the plans, were the plans modified to show as-built conditions? YES NO
 7. Have as-builts been sent to Drinking Water Services? NOTE: As-builts are not required if there were no significant changes noted in 5. YES NO
 8. Are the facilities operating? If so, starting when? YES NO 2/18/2022

Signature of Engineer: Thomas P. Ferrell Date: 02/16/2022
 Name: Thomas Ferrell OR PE# 79447
 Firm: PACE Engineers, Inc. Phone: (503) 597-3222

Comments:
 All components of the water system are now installed and operational. All waterlines have been pressure tested, disinfected, and bacteriological samples taken and passed. The storage tank was leakage tested, disinfected, and bacteriological samples taken and passed. The overflow pipe has a flap valve where it daylight. A PACE representative was on site through construction, and special inspections and structural observations occurred during tank construction. The altitude valve, tank mixer, and pressure transducer have been installed, and all electrical components are now in place.
 The project is not complete yet. Reservoir site grading, fences, gates, and road re-surfacing remain. These items will be completed this spring when the weather allows. Additionally, there are a handful of punchlist items. These items, however, will not affect the operation of the water system.

Comments

Both conditions listed in the Conditional Approval letter sent by OHA on April 14, 2020 were met.
 1) A concrete curb was poured around the access hatch on the roof. The access hatch itself has an integral curb with a lockable, watertight cover that overlaps the curb.
 2) No coating was applied to the interior surface of the storage tank, so this condition is not applicable.

The following insignificant changes were made during construction and will be noted on the record drawings.

1) The Schedule 80 PVC interior inlet piping on concrete pedestals was removed. This was intended for duckbill valves. The reservoir is mechanically mixed, so the interior piping and valves was not needed. A 45 degree fitting was connected to the inlet pipe stubbed through the floor.
 2) The interior overflow piping was changed from Schedule 80 PVC to stainless steel.
 3) All floor penetrations were moved to be 8-ft radially from the inside wall face to provide additional clearance from the rebar in the thickened edge of the floor slab.
 4) The 3/4-in sensing line from the altitude valve was routed through a floor slab sleeve, not placed through the sidewall of the tank.
 5) An additional roof sleeve was installed to aid in construction. It was capped with a blind flange, matching the spare sleeve indicated on the drawings.
 6) The roof railing and ladder were moved 2-ft west radially to provide extra clearance around the roof access hatch.
 7) The perforated foundation ring drain pipe was relocated to be closer to the reservoir footing.
 8) The access hatch has a clear opening of 4-ft x 8-ft, slightly larger than on the plans.

City of The Dalles Water Quality Lab
 Microbiology Report

PWS# 41 Crystal Springs ORELAP#: OR100002
 PWS Name: Crabtree Const Lab Name: City of The Dalles Water Quality Lab
 City, County: The Dalles Wasco Address: 6780 Reservoir Road The Dalles
 Phone: 503-400-4000 Email: Phone/Fax: 541-298-2248 x5009/541-298-2129
 Name: Crabtree Const Bottles: 1 EPA Report to DHS? YES NO
 Address: 3600 Crabtree Way Suite 100 Lab Sample ID#: 20220616
 City, State, Zip: The Dalles OR 97058

Sample Collected Date/Time: 11/17/2021 2:40 AM PM Chlorinated: No Yes
 Collected By: Mark Manette Free Chlorine: _____ mg/L

DISTRIBUTION Sample Type: Routine *Repeat Temporary Routine Special
 *Date of Initial Positive: MM/DD/YYYY *Original Positive ID#: _____
 Address: Reservoir Site Sampled at (ex. "SAC"): Reservoir
 SOURCE Sample Type: *Triggered *Confirmation Assessment Special
 *Date of Initial Positive: MM/DD/YYYY *Original Positive ID#: _____
 Source ID: SRC- _____ Source name (ex. "WELL #1"): _____

Delivered By: Mark Manette Date: 11-18-21

LAB USE ONLY
 Sample Received Date/Time: 11/18/2021 8:29 AM PM Initials: DK Temp: 10 °C
 Evidence of cooling? Yes No
 Analysis Start Date/Time: 11/18/2021 11:12 AM PM Initials: DK

ORELAP Method(s): Coliform SM Online Ed/ISM 9223B Quantity Tray 2K Other: _____
 Sample Results do not meet NELAP Standards because (check all that apply):
 Not received in lab-approved bottle Sample Invalidation: Over 30 hours Heavy non-coliform growth
 Not incubated at proper temperature Leak
 Not received at proper temperature (below 10°C)
 Other Reason: _____

Test Results: Total Coliforms: Present Absent
 E. Coli: Present Absent
 Total Coliforms: _____ MPN/100mls
 E. Coli: _____ MPN/100mls

Analysis Complete Date/Time: 11/19/21 11:15 AM PM
 Analyst: A. MUA
 Review by: DK 11/22/2021
 MM/DD/YYYY

Reported By: Ramon Report Date: 11/22/2021
 MM/DD/YYYY

Tests results sent: Email Mail Fax OHA Fax Call

Test results relate only to the parameters listed and to the samples as received by the laboratory. Test results meet all requirements of NELAP unless otherwise noted. This report shall not be reproduced except in full, without written consent of this laboratory.

Page 1 of 2 Document #5