City of Hood River: Schedule for removal of lead - jointed pipe and lead goosenecks  **NOTE: ALL DATES AND LINEAR FEET ARE ESITMATES ONLY							
				34,620	34,620	34,620	
2015-16			1760	32,860	32,860	32,860	11
2016-17			1160	31,700	31,700	31,700	14
2017-18			1450	30,250	30,250	30,250	29
2018-19			0	30,250	30,250	30,250	0
2019-20			0	30,250	30,250	30,250	0
2020-21			1453	28,797	28,797	28,797	20
2021-22			4398	24,399	24,399	24,399	34
2022-23			0	24,399	24,399	24,399	0
2023-24	2950	2910			21,449	21,489	
2024-25	2940	1138			18,509	20,351	
2025-26	3243	1437			15,266	18,914	
2026-27	3165	1660			12,101	17,254	
2027-28	2605	1875			9,496	15,379	
2028-29	2985	1800			6,511	13,579	
2029-30	3208	2300			3,303	11,279	
2030-31	3303	1575			0	9,704	
2031-32		1850				7,854	
2032-33		2150				5,704	
2033-34		1925				3,779	
2034-35		1580				2,199	
2035-36		2199				0	
2036-37							
2037-38							
2038-39							
2039-40							
Totals	24,399	24,399	10,221	232,905	319,540	380,390	108

No removal reported 2022-23 due to total lineal feet amounts being counted when the project was started versus completed and the City experiencing delays in project design

<u>Note</u>: In the future the City will put in the portion of the project complete each year versus full project amounts in the year the project is started

Note: The City had three projects in design in FY2022-23 that were expected to begin in late spring 2023. Design delays have caused these projects to not begin construction until 2023-24

**NOTE:** The City assumes that every connection on the service line is a leaded gooseneck. It is likely that a small number of goosenecks have been removed already, but after discussion with OHA staff it was determined that this assumption of 1:1 connection to leaded gooseneck ratio is conservative and acceptable.