

Tina Kotek, Governor

March 23, 2026

Kim Wollenburg
City of Depoe Bay
570 SE Shell Ave
Depoe Bay, OR 97341

**Re: NE Williams Ave Water Main Replacement (PR#35-2026)
City of Depoe Bay (PWS ID#00254)
Conditional Approval**

Dear Kim Wollenburg:

Thank you for your submittal to the Oregon Health Authority's Drinking Water Services (DWS) of plan review information for the NE Williams Ave Water Main Replacement for the City of Depoe Bay. On March 16, 2026, our office received engineered plans and a plan review fee of \$3,300.

The project includes replacing the existing water main along NE Williams Ave, replacing the water main connection to the North Reservoir, and installing a new 2-inch service connection line along NE Bensell Ave. Approximately 1,000 lineal feet of 12-inch C900 PVC water main, and associated appurtenances will be installed.

The plans are approved subject to the following conditions:

- Provisions shall be made at all bends, tees, plugs, and hydrants to prevent movement of the pipe or fitting. Plans do not include blocking details for bends and tees, and hydrant detail omits thrust block on water main.
- Nonconductive water pipe that is not encased in conductive pipe or casing must have an electrically conductive wire or other approved conductor for locating the pipe when the pipeline is underground. The wire shall be No. 18 AWG (minimum) solid copper with blue colored insulation. Ends of wire shall be accessible in water meter boxes, valve boxes or casings. The distance between tracer lead access locations shall not be more than 1,000 feet. Joints or splices in wire shall be waterproof.
- Following construction of new distribution pipelines, water mains and associated appurtenances must be cleaned and flushed with potable water and disinfected

according to AWWA Standard C651. After the pipe is disinfected, bacteriological samples must be collected to determine the procedure's effectiveness.

Until we receive verification that the conditions have been met and final approval has been issued, the main water replacement is not approved for use. Engineers must inspect/be prepared to sign off before burying lines. Upon completion of the project, the engineer must verify in writing that construction was completed according to the submitted plans. If substantial changes are made, a set of as-built drawings must be submitted. Documentation demonstrating how the above conditions were met should reference Plan Review #35-2026 and can be emailed to me at baxter.call@oha.oregon.gov.

If you have any questions, please feel free to email me or call me at 541-393-4374.

Sincerely,



Baxter Call, PE
Regional Engineer
Drinking Water Services

CC: File, DWS Portland
Deza Irving, PE, AKS Engineering & Forestry, LLC