

QUESTIONS 8 - 10 are for **LARGE SYSTEMS ONLY** (Large = 300+ Service Connections) and are specific to the required **written backflow prevention program plan** outlined in [OAR 333-061-0070\(9\)\(b\)](#)

8. Certified Cross Connection Specialist Information:

Water system Employee Contracted service

Name: Tom Cooper _____ Cert #: 4593 _____

Address: P.O. Box 976 _____

City: Prineville _____ State: OR _____ Zip: 97754 _____

Email Address: uandiplumbing@live.com _____

Phone #: 541-447-0604 _____ Alt Phone #: _____

9. Does your water system have a current written backflow prevention program plan? Yes No

10. Does the backflow prevention plan include the following:

a. A list of premises where health hazard cross connections exist, including, but not limited to, those listed in Table 42. Yes No

b. Procedure for continually evaluating the degree of hazard posed by a water user's premises. Yes No

c. Procedure for notifying the water user if a non-health hazard or health hazard is identified, and for informing the water user of any corrective action required. Yes No

d. The type of protection required to prevent backflow into the public water supply, commensurate with the degree of hazard that exists on the water user's premises. Yes No

e. A description of what corrective actions will be taken if a water user fails to comply with the water suppliers cross connection control requirements. Yes No

f. Current records of approved backflow prevention assemblies installed: Yes No

 i. inspections completed, Yes No

 ii. backflow prevention assembly test results on backflow prevention assemblies, Yes No

 iii. verification of current backflow assembly tester certification Yes No

g. A public education program about cross connection control. Yes No

11. Are there any backflow assemblies or devices installed in your water system? Yes No

12. Do you have any **Reduced Pressure Backflow Prevention Assemblies (RP, RPBA, & RPDA) installed in your water system?** Yes No *(if you answered yes, answer the questions below)*

a. How many assemblies are installed in your water system? _____

b. How many assemblies were tested? _____

c. How many assemblies passed their annual test? _____

d. How many assemblies failed their annual test? _____

Comments: _____

13. Do you have any **Double Check Backflow Prevention Assemblies** (DC, DCVA, & DCDA) installed in your water system? Yes No (if you answered yes, answer the questions below)

a. How many assemblies are installed in your water system? 63

b. How many assemblies were tested? 61

c. How many assemblies passed their annual test? 53

d. How many assemblies failed their annual test? 10

e. Comments: We added 4 new assemblies this year. We have a property with two assemblies. We had one assembly that had a rodent moved into, had to come back and dig it up and eliminate the rodent access.

14. Do you have any **Pressure Vacuum Breaker Assemblies** (PVB, PVBA, & SVBA) installed in your water system?

Yes No (if you answered yes, answer the questions below)

a. How many assemblies are installed in your water system? _____

b. How many assemblies were tested? _____

c. How many assemblies passed their annual test? _____

d. How many assemblies failed their annual test? _____

e. Comments: _____

15. Do you track any **Atmospheric Vacuum Breakers (AVB)** installed in your water system? Yes No

I certify the information provided is true to the best of my knowledge. Providing false information may result in penalties to the individual and to the water system.

Printed Name: Tom Cooper **Title:** cross connection specialist

Signature: Thomas G. Cooper **Date:** 3-31-2019

Return completed reports by **March 31, 2019**

Email: cross.connection@state.or.us or click the email button

Fax: 971-673-0694

Mail: DWS-Cross Connection; 800 NE Oregon Street, Suite 640; Portland, OR 97293